BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements of roads and drains in Padma Tent Area in ward No. 07-Byatarayanapura, Kodigehalli Sub Division.
2	Amount of Work Portion	-
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	M/s Nischal Constructions, Sri N.Naveen
5	Agreement No.	56/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/56/17-18 Date: 06.05.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	30.09.2019
9	Date of receipt of application in the sub-division office	30.09.2019
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	820 days
15	Date of recommending time limit applied for	30.9.2019
16	Wheather the original application of contractor is enclosed	Yes

17	Balance work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Yes
20	Wheather the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Due to UGD waterpipeline work delayed & Rs 10/day fine may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) may be considered.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone